

Planning Approval Consistency Assessment Form

SM ES-FT-414

Sydney Metro Integrated Management System (IMS)

Prepared by:	Hussain Nilar
Prepared for:	Laing O'Rourke
Assessment number:	CSM11
Status / version:	1 (Rev 2: Changes to duration of occupancy)
Planning approval:	SSI - 15_7400
Date required:	04/09/2019 (Current amendment requires approval by 10/9/20)
Date approved:	Rev 1 Approved by: ER (Alberto Paludetto) & Yvette Buchli on 6/9/19 Fil Cerone on 11/9/20.
iCentral number:	SM-19-00128153

Form information – do not alter

Form number	SM ES-FT-414
Applicable to:	Sydney Metro
Document Owner:	Principal Manager, Sustainability, Environment & Planning
System Owner:	Executive Director, Safety, Sustainability & Environment
Status:	Final (Minor update to scope and timeframe)
Version:	2.0
Date of issue:	14 July 2017
Review date:	14 July 2018
© Sydney Metro 2017	

Sydney Metro - Integrated Management System (IMS)

(Uncontrolled when printed)



Page 2 of 27

Table of Contents

Existing Approved Project	3
Description of proposed development/activity/works	6
Timeframe	8
Site description	8
Site Environmental Characteristics	9
Justification for the proposed works	9
Environmental Benefit	9
Control Measures	10
Climate Change Impacts	10
Impact Assessment – Construction	11
Impact Assessment – Operation	15
Consistency with the Approved Project	18
Other Environmental Approvals	19
Author certification	20
Environmental Representative Review	20
Appendix A	22
Appendix B	

Sydney Metro - Integrated Management System (IMS)

(Uncontrolled when printed)



The Planning Approval Consistency Assessment Form should be completed in accordance with the Sydney Metro Planning Approval Consistency Assessment Procedure (SM ES-PW-314) and Sydney Metro Environmental Planning and Approval Manual (SM ES-ST-216)

1.0 Existing Approved Project

Planning approval reference details (Application/Document No. (including modifications)

Sydney Metro City and Southwest Chatswood to Sydenham Conditions of Approval (SSI 15_7400) as modified.

Modification 1 – Relocation of Victoria Cross northern services building. Additional station entry and relocation of Artarmon Substation (SSI Mod 1).

Modification 2 - Central Walk - Sydney Metro City and Southwest - Chatswood to Sydenham (SSI Mod 2).

Modification 3 – Martin Place Metro Station – Sydney Metro City and Southwest – Chatswood to Sydenham (SSI Mod 3).

Modification 4 – Sydenham Station and Metro Facility South – Chatswood to Sydenham (SSI Mod 4).

Modification 5 – Blues Point Acoustic Shed (SSI Mod 5).

Modification 6 - Administrative Changes- Modification to Sydney Metro City & Southwest - Chatswood to Sydenham (SSI Mod 6)

Modification 7 - Administrative Changes- Modification to Sydney Metro City & Southwest - Chatswood to Sydenham (SSI Mod 7)

Date of determination:

SSI 15_7400 – 9 January 2017.

SSI Mod 1 – 18 October 2017.

SSI Mod 2 – 21 December 2017.

SSI Mod 3 - 22 March 2017.

SSI Mod 4 – 13 December 2017.

SSI Mod 5 – 2 November 2018

SSI Mod 6 - 21 February 2019

SSI Mod 7 - 29 June 2020

Type of planning approval:

Division 5.2 (cf Part 5.1) - Critical State Significant Infrastructure

Sydney Metro - Integrated Management System (IMS)

(Uncontrolled when printed)



Description of existing approved project you are assessing for consistency:

SSI 15_7400: The Chatswood to Sydenham component of Sydney Metro City and Southwest comprises a new metro rail line, approximately 16 kilometres long, between Chatswood and Sydenham. New metro stations would be provided at Crows Nest, Victoria Cross, Barangaroo, Martin Place, Pitt Street and Waterloo, as well as new underground metro platforms provided at Central Station.

The Central Station Main (CSM) works are a major element of the Sydney Metro City and Southwest project, which includes the construction of a new metro station underneath Central Station's existing heavy-rail platforms 12, 13, 14 and 15. The works at Central Station include the construction of the Sydney Yard Access Bridge (SYAB). The SYAB project forms part of the Sydney Metro City & Southwest project and is a new permanent road bridge that will provide a connection from Regent Street into the Sydney Yard. The Mortuary Station yard was used for staff amenities and as a laydown and assembly area during the construction of the SYAB to the completion of construction of the staff amenities and as a laydown and assembly area in November / December 2017.

Sydney Metro - Integrated Management System (IMS)

(Uncontrolled when printed)



Relevant background information (including EA, REF, Submissions Report, Director General's Report, MCoA):

- The Sydney Metro City and Southwest Conditions of Approval Determination, dated 9th January 2017
- The Sydney Metro City and Southwest Environmental Impact Statement, dated 3rd May 2016
 - Chapter 9 Figure 15 To facilitate the construction of the Sydney Yard Access Bridge Mortuary Station was used as a laydown and assembly area as well as for the placement of a large crane and pad. See Figure 1 below as extracted from SPIR Chapter 9.




Figure 1 - Inclusion of Mortuary Station for SYAB construction.

Sydney Metro - Integrated Management System (IMS)

(Uncontrolled when printed)



- The Sydney Metro City and Southwest Chatswood to Sydenham Submissions and Preferred Infrastructure Report dated October 2016.
- · Letter Endorsement of Laing O' Rourke CEMP, Heritage Management Plan, and Traffic Management Plan for Sydney Metro City
- The Sydney Metro City and Southwest Mod 6 Ministers Condition of Approval

The proposed works identified in this assessment would be located outside the Project boundary for the Approved project and Modification 2, however would be undertaken in accordance with the mitigation measures identified in this Consistency Assessment and the Phase B CSR Consistency Assessment, as well as the EIS, PIR and the Infrastructure Approval, as modified.



2.0 Description of proposed development/activity/works

Describe ancillary activities, duration of work, working hours, machinery, staffing levels, impacts on utilities/authorities, wastes generated or hazardous substances/dangerous goods used.

This Environmental Consistency Assessment has been prepared to address the establishment of a temporary storage area within a tract of the Darling Harbour Goods Line and Mortuary Station to facilitate the completion of the Combined Services Route in the area (See Approved Consistency Assessment for Phase B CSR: https://centralstationmetro.files.wordpress.com/2020/06/2bbac-20191205-csm-12-ca-csr-phase-b-signed-w-appendices.pdf

Previous version of this Consistency Assessment approved the use of Mortuary Station to undertake Archaeological Sieving of sands and storage, however the space was instead used for the storage of materials for the CSR. Both storage areas will be based outside of the approved project footprint and will now continue through to February 2021. **See Appendix A for a layout and relative location of each proposed activity**.

- **Site A:** Darling Harbour Goods Line (DHGL) Storage Area: Located within the Central Station Heritage Curtilage, the proposed work area would require parts of now redundant DHGL to store a variety of structural fixtures and elements for the Combined Services Route, given the limited amount of space available within the project footprint. Space for storage on site has reduced significantly given the expansion of the CSM works, as well as the large area on site that is permanently occupied by Sydney Trains for storage of their material and goods.
 - Working hours: Standard Construction hours of Monday Friday 7am 6pm, and Saturday 8am 1pm.
 - o Machinery: No powered equipment will be kept on site. GST, Wenches, cables, Inert steel, plastic and polymer fittings and fixtures are being stored.
 - Staffing levels: As it is not an active work area, there will be no staff on site unless unloading or collecting material.
 - Impacts on utilities and authorities: None only a storage area.
 - Waste: General litter to be managed using skips and bins provided.
 - Hazardous/dangerous substances: None.
- **Site B:** The previous version of this Consistency Assessment approved the use of Mortuary Station for Archaeological sieving and storage, however was instead used to store materials to facilitate the construction of the CSR. This activity would continue adjacent to Mortuary Station within a footprint shown in Appendix A, in an area previously used as the SYAB & Central staff amenities and as a laydown and assembly area. The activities proposed include storage of small temporary stockpiles, and other materials including wenches, GST, pallets, conduits and other hard fixtures and fittings. Use of Mortuary Station as a storage area for the CSR is essential, given the expansion of the Central Station Metro Works, and the limited working and storage space available within Sydney Yard. Space becomes especially limiting considering the large amount of Sydney Yard which is occupied by Sydney Trains for storage.
 - Working hours: Standard Construction hours of Monday Friday 7am 6pm, and Saturday 8am 1pm.
 - Machinery: Occasional powered equipment will be kept on site. Equipment/facilities typically would include: 1x steel skip, 1x site shed, 1x port-a-loo, wenches, small vehicles, and the occasional small tipper truck. Other plant and vehicles may be required for specific works, but would not necessarily be stored within Mortuary Station (i.e NDD truck).
 - Staffing levels: A maximum of 14 staff will be on site at any given moment.
 - Impacts on utilities and authorities: Water and electricity will be sourced locally. A meter will be fixed to account for cost.
 - o Waste: Litter from staff will be disposed into bins provided, and port-a-loo will be regularly maintained.
 - Hazardous/dangerous substances: None.

Sydney Metro - Integrated Management System (IMS)

(Uncontrolled when printed)



3.0 Timeframe

When will the proposed change take place? For how long?

Both proposed storage areas will continue until February 2021.

Approved standard working hours for the project are as follows:

- 07:00 18:00 Monday to Friday
- 08:00 13:00 Saturdays.
- No works Sundays or public holidays.

All works OOH will occur via the Approved OOHW application process and in accordance with the Government Gazette No. 75.

4.0 Site description

Provide a description of the site on which the proposed works are to be carried out, including, Lot and Deposited Plan details, where available. Map to be included here or as an appendix. Detail of land owner.

The site is zoned as SP2 – Special Purpose (Infrastructure) and is owned by Sydney Trains.

- The Mortuary Station Storage Area will occupy an area directly opposite and adjacent to Mortuary Station yard.
- The DHGL Storage Area will occupy an area of 244m² within the DHGL. The proposed work area is located between the Bus Depot that is adjacent to Regent Street, and Platform 0 of Central Station.

Both work areas are located on Lot/Section/Plan no: 118//DP1078271, which is where the majority of works for the Sydney Metro - Chatswood to Sydenham - City & Southwest Project will take place.

See Appendix A for a map detailing the locations of proposed ancillary facilities.

Sydney Metro - Integrated Management System (IMS)

(Uncontrolled when printed)



5.0 Site Environmental Characteristics

Describe the environment (i.e., vegetation, nearby waterways, land use, surrounding land use), identify likely presence of protected flora/fauna and sensitive area.

There is minimal ground cover at both proposed work areas, with the vast majority of land consisting of a thick layer of rail ballast. Flora are sparse and are predominantly noxious species including *Aegeratina adenophora* and *Bidens pilosa*. There are no nearby waterways.

The surrounding land uses are roads including Lee and Regent Streets, the rail corridor and associated infrastructure, commercial and residential buildings as well as educational facilities. The Environmental Control Maps for each proposed ancillary facility in Appendix B and C specify their distances to the nearest sensitive receiver.

The sites are located within the state heritage listed Sydney Terminal and Central Railway Stations Group (01255), on Eddy Avenue, Sydney.

6.0 Justification for the proposed works

Address the need for the proposed works, whether there are alternatives to the proposed works (and why these are not appropriate), and the consequences with not proceeding with the proposed work.

Both proposed storage areas are required to facilitate the construction of the Combined Services Route around Central Station – essential communication, electrical and utility services which must be diverted around the newly constructed Metro to support Central Station and the new Metro lines. Storage within the proposed areas however, is required due to limited space available at the main construction site as the Central Station Main Works continues its construction.

Although Sydney Yard was intended to provide adequate storage to facilitate the construction of CSM the large area of the site occupied permanently by Sydney Trains for storage of their goods, greatly reduced the potential storage area for the project.

The purpose of this consistency assessment is to relocate activities and storage of goods off site into areas where there would be no environmental impact, so that the construction of CSM is not hindered purely as a function of limited working space. Should either proposed storage areas be denied, construction of CSM would be slowed drastically.

7.0 Environmental Benefit

Identify whether there are environmental benefits associated with the proposed works. If so, provide details:

None identified.

Sydney Metro - Integrated Management System (IMS)

(Uncontrolled when printed)



8.0 Control Measures

Will a project and site specific EMP be prepared? Are appropriate control measures already identified in an existing EMP?

The current EMP incorporates the existing measures identified in the EMM, REMM and CoA and does not need further considerations given the small scale of the proposed works.

Site specific Environmental Control Maps and Erosion Sediment Control Plans have been developed for the proposed works as shown in Appendix B – D.

Note: Given that this C.A seeks storage within Mortuary Station and the DHGL, the Phase B CSR ECM will remain relevant and can be viewed within the Phase B CSR C.A https://centralstationmetro.files.wordpress.com/2020/06/2bbac-20191205-csm-12-ca-csr-phase-b-signed-w-appendices.pdf. This ECM has been reviewed and endorsed by the ER and draws reference to additional ERSED plans that are to be developed and reviewed progressively to account for ERSED risks related to the specific activity.

9.0 Climate Change Impacts

Is the site likely to be adversely affected by the impacts of climate change? If yes, what adaptation/mitigation measures will be incorporated into the design? No. The proposed works will not influence the impacts of Climate Change.



10.0 Impact Assessment – Construction

Attach supporting evidence in the Appendices if required. Make reference to the relevant Appendix if used.

	Nature and extent of impacts (negative and			Endorsed	
Aspect	positive) during construction (if control measures implemented) of the proposed/activity, relative to the Approved Project	Proposed Control Measures in addition to project COA and REMMS	Minimal Impact Y/N	Y/N	Comments
Flora and fauna	No flora and fauna will be impacted by either proposed activity.	No additional mitigation measures to be implemented.	Y	Y	
Water	Erosion and Sediment (ERSED) controls will be emplaced as detailed in Appendix B – D and the ECM in the Approved Phase B CSR C.A. The impacts of these works will not vary from those described in the EIS.	See Appendix B – D for site specific ERSED Controls that will be emplaced. See also the ECM in the Phase B CSR Consistency Assessment – endorsed by the ER.	Y	Y	
Air quality	There is a potential for dust to be generated from Site B. Soil/stockpiles will be dampened to prevent dust.	See Appendix D for site specific ERSED and dust controls measured. These are no different to those identified in the EMM, REMM or CoA.	Y	Υ	
Noise vibration	The noise and vibration assessment in the EIS included the impact to receivers that are located within 200 metres from the nominated construction site. The proposed works will be located more than 50m from any sensitive receivers, and its impacts will not increase the noise and vibration impacts assessed as part of the CNVIS. Site A will store materials, and experience some minor works in relation to the Phase B CSR (See	No additional mitigation measures to be implemented beyond the EMM, REMM or CoA.	Y	Y	

Sydney Metro - Integrated Management System (IMS)



	relevant C.A). Site A will primarily store non-powered equipment and plant, however may store small powered equipment such as a powered hand auger or drill. Site A will typically have up to 14 staff at any one point, with working hours being from 7am till 6pm or subject to a Weekend Possession. Site B will be frequented by vehicles that will pick up or drop off equipment/materials. There will be storage of equipment, but vibration or noise intensive equipment would not be used.				
Indigenous heritage	These works will not impact on Indigenous Heritage described in the EIS.	None required	Y	Y	
Non-indigenous heritage	These works occur within the Central Station s.170 and SHR Curtilage for Non-aboriginal heritage. Although the works are non-intrusive and unlikely to impact heritage structures on site (including sleepers, rail lines etc) – site specific control measures have been developed and are addressed in both this Table, and the Environmental Control maps in Appendix B and C.	Site A: ATF fencing may be installed adjacent the brick wall to shield from potential impact as required. Site B: The work area will have a layer of geofabric followed by 300mm of DGB placed over it to protect the rail infrastructure. ATF fencing will be erected around the entire work area to shield heritage structures/Mortuary station from impact and to limit the bounds of activity. The key protection measure at Site A are alike to those adopted during the SYAB construction. Any construction works (other than storage) relating to the CSR are addressed in the Phase B CSR C.A.	Υ	Y	
Community and stakeholder	The impacts of these works will not differ to those described in the EIS.	None required	Y	Υ	

Sydney Metro - Integrated Management System (IMS)



Traffic	The impacts of these works would be negligible. Site A and B can expect to receive a maximum of five truck and small vehicle movements per day. These vehicles will use the bus depot and its designated traffic light to integrate into the local roads, thereby causing a negligible impact to local traffic.	None required. However, a TCP has been developed. See Appendix E.	Y	Y	
Waste	Site B would require storage of spoil stockpiles, however these would be managed as per the ERSED Plan, referred to in the ER Endorsed CSR Phase B ECM. Site B will also produce other anthropogenic wastes including litter and sewerage. Port-a-loos will be maintained as necessary, and litter captured within bins provided on site. All wastes will be managed using existing waste management measures. These impacts to not differ from those identified in the EIS.	Managed as per the EMM, REMM CoA's and the site specific ECM and ESCP.	Υ	Y	
Social	The impacts of these works will not influence the wider community.	None required	Y	Y	
Economic	The proposed works will not influence the local or wider economy.	No additional mitigation measures to be implemented.	Υ	Y	
Visual	Site A and Site B will be out of sight as they are located within the DHGL or behind Mortuary Station itself.	No additional mitigation measures to be implemented – as per the EMM, REMM and CoA.	Υ	Y	

Sydney Metro - Integrated Management System (IMS)



Urban design	The impacts of these works will not contribute to the Urban design.	No additional mitigation measures to be implemented.	Y	Y
Geotechnical	No geotechnical impacts involved for the proposed works.	No additional mitigation measures to be implemented.	Υ	Y
Land use	The impact of these works not influence future land use.	No additional mitigation measures to be implemented.	Υ	Y
Climate Change	There will be no climate change related impacts.	No additional mitigation measures to be implemented.	Υ	Y
Risk	Environmental risks would be negligible as assessed in this table.	As per the EMM, REMM and CoA.	Υ	Y
Other	The impacts of these works will not differ from those described in the EIS.	As per the EMM, REMM and CoA.	Υ	Υ
Management and mitigation measures	No additional management and mitigation required for construction of this change.	As per the EMM, REMM and CoA.	Υ	Y



11.0 Impact Assessment – Operation

Attach supporting evidence in the Appendix if required. Make reference to the relevant Appendix if used.

	Nature and extent of impacts (negative	Proposed Control Measures in	Minimal.		Endorsed
Aspect	and positive) during operation (if control measures implemented) of the proposed activity/works, relative to the Approved Project	addition to project COA and REMMs	Minimal Impact Y/N	Y/N	Comments
Flora and fauna	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Y	Υ	
Water	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Υ	Y	
Air quality	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Y	Υ	
Noise vibration	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Y	Y	
Indigenous heritage	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Y	Y	
Non-indigenous heritage	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Υ	Υ	
Community and stakeholder	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Υ	Y	
Traffic	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Υ	Y	

Sydney Metro - Integrated Management System (IMS)



	Nature and extent of impacts (negative	Proposed Control Measures in	Minimal		Endorsed
Aspect	and positive) during operation (if control measures implemented) of the proposed activity/works, relative to the Approved Project	addition to project COA and REMMs	Minimal Impact Y/N	Y/N	Comments
Waste	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Υ	Y	
Social	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Υ	Y	
Economic	Both proposed facilities will be removed prior to the operation of the Project. There will be	No additional mitigation measures to be implemented.	Υ	Υ	
Visual	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Υ	Υ	
Urban design	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Υ	Y	
Geotechnical	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Υ	Y	
Land use	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Y	Υ	
Climate Change	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Y	Y	
Risk	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Y	Υ	

Sydney Metro - Integrated Management System (IMS)



	Nature and extent of impacts (negative	Proposed Control Measures in	Minimal		Endorsed
Aspect	and positive) during operation (if control measures implemented) of the proposed activity/works, relative to the Approved Project	addition to project COA and REMMs	Impact Y/N	Y/N	Comments
Other	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Υ	Υ	
Management and mitigation measures	Both proposed facilities will be removed prior to the operation of the Project. There will be no operational impact.	No additional mitigation measures to be implemented.	Υ	Υ	



12.0 Consistency with the Approved Project

Based on a review and understanding of the existing Approved Project and the proposed modifications, is there a transformation of the Project?	No. The proposed works would not transform the project. The Approved Project would continue to provide a new metro line between Chatswood and Sydenham. The proposed works are adjacent to land upon which the CSSI is being carried out.
Is the project as modified consistent with the objectives and functions of the Approved Project as a whole?	Yes. The proposed works would assist the Approved Project to achieve its objectives and functions. Relocating storage of materials outside of Sydney Yard would return much needed storage space for the project. This in turn will allow continued deep excavation of the CSM works, allowing the more efficient construction and workflow of the Approved project.
Are there any new environmental impacts as a result of the proposed works/modifications?	No. There are no new environmental impacts as a result of the proposed works. Any apparent impacts are negligible and will be addressed by current mitigation measures of the Approved Project as well as the ECM and ESCP in this C.A and the Approved Phase B CSR C.A cited earlier.
Is the project as modified consistent with the conditions of approval?	Yes. The proposed works are consistent with the conditions of approval for the Approved Project and no changes are required to accommodate them.
Are the impacts of the proposed activity/works known and understood?	Yes. All impacts of the proposed works have been assessed and deemed as negligible given the scale of works and the current mitigation measures emplaced.
Are the impacts of the proposed activity/works able to be managed so as not to have an adverse impact?	Yes. The relevant conditions of approval, revised environmental management measures and newly developed ECM's and ESCP utilised by the Approved Project would be implemented during construction and operation of the proposed works to ensure they do not have an adverse impact on the surrounding environment.

Sydney Metro - Integrated Management System (IMS)

(Uncontrolled when printed)



13.0 Other Environmental Approvals

|--|--|



Author certification

To be completed by person preparing checklist.

I certify that to the best of my knowledge this Consistency Checklist:

- Examines and takes into account the fullest extent possible all matters affecting or likely to affect the environment as a result of activities associated with the Proposed Revision; and
- Examines the consistency of the Proposed Revision with the Approved Project; is accurate in all material respects and does not omit any material information.

Name:	Hussain Nilar	Signature:			
Title:	Environmental Advisor		TTUWE		
Company:	Laing O'Rourke	Date:	19/08/2019 Rev2: 26/8/20		

Environmental Representative Review

(Additional step for City & Southwest projects only – if this is a CA against a Northwest Project or REF delete this table)

As an approved ER for the Sydney Metro City & Southwest project, I have reviewed the information provided in this assessment. I am satisfied that mitigation measures are adequate to minimise the impact of the proposed work.					
Name:	Michael Woolley	Signature:	Mele Oly		
Title:	Environment Representative	Date:	3 September 2020		

This section is for Sydney Metro only.

Application supported and submitted by						
Name:	Yvette Buchli	Date:	3/09/2020			
Title:	Associate Director Planning Approvals					
Signature:	GvetteBuchli	Comments:				

Based on the above assessment, are the impacts and scope of the proposed activity/modification consistent with the existing Approved Project?

Yes	×	The proposed activity/works are consistent and no further assessment is required.
	No□	The proposed works/activity is not consistent with the Approved Project. A modification or a new activity approval/ consent is required. Advise Project Manager of appropriate alternative planning approvals pathway to be undertaken.

Sydney Metro - Integrated Management System (IMS)



Endorsed by						
Name:	Fil Cerone	Date:	9 September 2020			
Title:	Director Sustainability Environment & Planning, Operations, Customer & Place Making	Comments:				
Signature:	A,					



Appendix A - Location of Work Sites

Overarching Site

Site A: Darling Harbour Goods Line Storage


Boundary fencing (ATF) edestrian access tem storage area Vehicle Access




Site B: Archaeological Sieving Area



See Figure on next page for the proposed storage area within Mortuary Station. ATF will be used to demarcate the work area and the Phase B CSR ECM and associated ERSED plan remain relevant.







Revised: Note the new storage location within Mortuary Station pictured above. Storage location has been shifted south due to the MTMS2 Project.



Appendix B: Environmental Control Map DHGL Storage

LAING O'ROURKE

Central Station Main Works - Environmental Control Plan Site A: Darling Harbour Goods Line Storage Works

Storage of listed material is not expected to generate dust.

No vibration or noise intensive activities permitted

Proposed activities will be restricted to standard construction hours.

Works outside standard hours will require an OOHW Approval.

Any litter generated must be disposed into skips located within the Wet Sieving Area (Site B). No waste is anticipated to be produced. Hazardous/Contaminated Material

Pee stre

No disturbance to land permitted. Excavation must not occur.

No impact predicted.

If fauna are identified – contact an Environmental Team member.

Construction vehicles must be operated so as to not cause cueing on public roads adjacent to the works

Construction vehicles must not park or stand in the Bus Depot. No parking in Mortuary Station yard.

Access to site by foot will be as shown in this ECM, alternatives provided if necessary.

where the entry point is via the exit for the bus depoi rchaeological and Heritage Man onto Regent Street

s.170 and SHR Curtilage. Existing rail lines and retaining The proposed work area is within the Central Station

Should heritage/archaeological items be uncovered: Stop works immediately. Leave the item in storage. Do not store materials on, against or directly Erect ATF fencing adjacent to the brick wall prior to place and isolate from other activities. walls are of heritage value. adjacent to heritage items.

The heritage consultant will indicate whether

The heritage consultant will be contacted to

Notify the Environmental Team who will

engage Sydney Metro.

water run off.

Ensure fence installed does not disrupt existing surface

that material is not stored next to/on top of drains. Drains

should remain unrestricted

No disturbance to the soil profile permitted.

earest Sensitive Receivers

Receiver

Approximate distance

to receiver 95m Residential 28 Regents Street Address

Residential

52 Regents street

Revision A

Unclassified

No liquids are to be stored in the proposed storage

Any unlisted material that requires storing in the

DHGL will require confirmation by the

There will be no stockpiling of loose material such

Fixtures/fittings.

Cable pits

Galvanised steel troughing

Stored materials include:

work area

Conduit packs

as soil and other natural materials, waste, or

similar.

area.

move, unload, and stock materials in the proposed

Harbour Goods Line (DHGL). Work activities will be restricted to vehicle and pedestrian movements to

Storage of solid materials within the Darling

Proposed Work Activity

Storage of materials may only occur between:

7am – 6pm Mon – Fri 8am - 1pm Saturday.

Standard Construction Hours:

Environmental Team.



Appendix C: Environmental Control Map – Archaeological **Sieving Area**



Central Station Main Works - Environmental Control Plan Site B: Archaeological Sieving Works Area

Soil and Water

See Erosion Sediment Control Plan (ESCP) for details

No disturbance to the soil profile permitted - other than the sediment fence placed

Do not damage, knock, or disturb the Erosions Sediment (ERSED) controls. If damaged - replace immediately

Sand skip must be covered at the end of each shift using black plastic – weighed down by sand bags.


- The proposed work area is within the Central Station s.170 and SHR Curtilage. Then is a heritage rail line that runs through the middle of the proposed work area. ey Protection Measures include:
- Erect temporary ATF fencing around the proposed work area to inform the permitted work footprint.
- Lay geo-fabric, followed by a layer of ballast across the entire work area prior to any works. (See ESCP).

 - Do not undertake any activities which may disturb the soil profile. If any unknown item is uncovered, stop works, isolate the item and follow the
 - Unexpected Finds Protocol
- The heritage consultant will be contacted to determine the item:

Notify the Environmental Team who will engage Sydney Metro.

The heritage consultant will indicate whether works may proceed

All wet sieving will occur over the mud bins to capture any Shovelling and distribution of sand by hand must occur








No hazardous material will be handled on site.









































- Manual shovelling and movement of sand using Sieving through archaeological remains using a buckets and shovels.

will not be permitted. Activities proposed beyond deliveries

- mist attachment on a hose.
- Proposed activities will be restricted to standard construction hours.
- Works outside standard hours will require an OOHW
- Page 25 of 27

Unclassified

Construction vehicles must be operated so as to not cause

cueing on public roads adjacent to the works area.

Trucks required to pick up/drop off skips in

Removal/emplacement of skips and archaeological

7am – 6pm Monday – Friday

8am - 1pm Saturday.

sieving will only occur between:

Standard Construction Hours apply for all works:

material storage on site unless prior consultation There will be no additional plant, equipment, or

archaeological remains, over a large 7x2m mud bin. All recovered archaeological remains will be brough

Archaeologist will be wet-sieving sands for

oposed Work Activity

back to the Sydney Yard for storage and not kept in

the proposed works area.

the sand skip will be transported in and out of site Mud bins are expected to be emptied daily , while

weekly.

There will be no parking of construction vehicles within the

the Bus Depot.

Mortuary Station yard area for turning and not

removed/emplaced. Trucks must use the personnel to ensure that skips are swiftly

Access via foot would be through the bus depot, adjacent to

Mortuary Station

Ensure pedestrian access is maintained at all times and

Bus Depot or Mortuary Station storage yard.

There will be no use or storage of plant within the proposed


There will be no parking permitted within the Bus Depot or


Mortuary Station – both personal or construction vehicles. No vibration or noise intensive activities are expected, and



Appendix D: Erosion Sediment Control Plan - Site B









ents: De shut. ered in weighed


At the end of each da	Skip doors must be sower.	black plastic and w			
3	-0	Je		oture	

Sand Mud San Site Ply Port Prof	sandbag/ballast bund. do		d skip	shed	Ply board – sand capture	t-a-loo	Protected drain	Pedestrian movement	Vehicle movement
	sandba	Mud bin	Sand skip	Site shed	Ply boa	Port-a-loo	Protect	Pedestr	Vehicle





Ground coverage:





ensures the longevity of the ballast and geo-fabric.





Site B: Archaeological Sieving Work Area: **Erosion and Sediment Control**





Appendix E – Traffic Control Plan

