Month and Year:	Dec-19					
Project:	Central Station Main Works					
EPL	21148					
Licence						
Number:						
EPL	https://centralstationmetro.com/documents/					
Weblink:						
Specific						
EPL						
Monitori	M7.2- Vibration Monitoring					
ng	Wind Controlling					
Condition :						
Monitori	Number					
ng	of					
Location:		Attended/Cont	Event Based	Measured	Predicted Parameter:	
	ng Events		Monitoring?	Parameter: Peak	Peak Particle Velocity	
	during	Monitoring	(Y/N)	particle Velocity	(PPV) (mm/s)	
	the			(PPV) (mm/s)		
	Month					
TCAC	1	Continuous	Y-some	<16mm/s	<7.5mm/s	December 2019 indicates only a few
ITCAC	_	Continuous	construction	<b>10</b> 111111/3	V7.5IIIII/3	point that may have been attributed to
			works			construction works. Construction
			anticipated to			activities throughout December
			elevate vibration			included concrete breakout, and
			levels			excavation. The data points above
						25mm/s were checked at the time and
						appeared to be isolated, one off events,
						as such are considered localised bumps.
Chalmers	1	Continuous	Y	<4mm/s	<3mm/s	The data between the 20 December
St	_	Continuous	•	\-\frac{111111/3}{11111/3}	311111/3	2019 and 3 January 2020 in the absence
						of construction is representative of
						background vibration. Background
						vibration still occurs above 0.56mm/s,
						however less frequently then in the
						presence of construction activity. No
						data point fall above 8mm/s. The
						greatest amount of construction
						occurred on the 19 December 2019 and
						was associated with demobilisation and
						shut down procedures prior to the
						Christmas break.