

Vibration Monitoring Data-Monthly Summary

Month and Year:	Sep-19					
Project:	Central Station Main Works					
EPL Licence Number:	21148					
EPL Weblink:	https://centralstationmetro.com/documents/					
Specific EPL Monitoring Condition:	M7.2- Vibration Monitoring					
Monitoring Location:	Number of Monitoring Events during the Month	Attended/ Continuous Monitoring	Event Based Monitoring? (Y/N)	Measured Parameter: Peak Particle Velocity (PPV) (mm/s)	Predicted Parameter: Peak Particle Velocity (PPV) (mm/s)	Comment
TCAC	1	Continuous	Y-some construction works anticipated to elevate vibration levels	<16mm/s	<7.5mm/s	All data points below 16mm/s, only 8 data points above 2mm/s. Construction activities throughout September included, capping beam installation and earthworks for Temp Bridge 3.